ಕಡತದ ಸಂಖ್ಯೆ

ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ.

**ವಿಷಯ:** Construction of Additional floor to kenchenahalli samudaya bhavana in ward no-01. ಎಂಬ ಕಾಮಗಾರಿಯ EOT ಪ್ರಸ್ತಾವನೆಗೆ ಅನುಮೋದನೆ ನೀಡುವ ಬಗ್ಗೆ.

**ಉಲ್ಲೇಖ:** 1)ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: EE/YNK.D/EPMT/12 /W.O/11/2023-24 DT5-3-2024
2) ಗುತ್ತಿಗೆದಾರರ ಮನವಿ ದಿನಾಂಕ:

* * * * *

ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂದಿಸಿದಂತೆ, Construction of Additional floor to kenchenahalli samudaya bhavana in ward no-01. ಕಾಮಗಾರಿಗೆ ಸಂಬಂದಿಸಿದಂತೆ ಮೇಲಿನ ಉಲ್ಲೇಖದ ಪತ್ರ (1)ರಲ್ಲಿ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು, ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಗುತ್ತಿಗೆಧಾರರಾದ Sri T S Kothandaraju (Shree charan constructions) ರವರಿಗೆ ಕಾರ್ಯಾಧೇಶವನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಒಟ್ಟು 120 ದಿನಗಳ ಕಾಲಾವಕಾಶ ನಿಗದಿಪಡಿಸಲಾಗಿರುತ್ತದೆ.

1)

ಮುಂದುವರೆದು ಯಲಹಂಕ ಉಪ ವಿಬಾಗದ ಕೆಂಪೇಗೌಡ ವಾರ್ಡ್ ನಂ-01ರ ವ್ಯಾಪ್ತಿಯಲ್ಲಿರುವ ಕೆಂಚೇನಹಳ್ಳಿ ಗ್ರಾಮದಲ್ಲಿರುವ ಸಮುದಾಯ ಭವನ ಕಟ್ಟಡದ ಮೊದಲನೇ ಮಹಡಿ ನಿರ್ಮಾಣ ಮಾಡುವ ಕಾಮಗಾರಿಯಾಗಿದ್ದು, ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸುವ ಸಮಯದಲ್ಲಿ ಪ್ಲಾಸ್ಟರಿಂಗ್ ಮತ್ತು ಬಣ್ಣ ಬಳೆಯುವ ಕೆಲಸದಲ್ಲಿ ವಿಳಂಭವಾಗಿರುತ್ತದೆ. ಆದುದರಿಂದ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ನಿಗದಿತ ಟೆಂಡರ್ ಅವಧಿಯಲ್ಲಿ ಗುತ್ತಿಗೆದಾರರು ಪೂರ್ಣಗೊಳಿಸಲು ಸಾಧ್ಯವಾಗಿರುವುದಿಲ್ಲ. ಆದುದರಿಂದ ಹೆಚ್ಚುವರಿಯಾಗಿ **28** ದಿನಗಳ ಕಾಲಾವಕಾಶದೊಂದಿಗೆ ಪೂರ್ಣಗೊಳಿಸಿರುವ ಕಾಮಗಾರಿಗೆ ದಂಡ ವಿಧಿಸಿ/ವಿಧಿಸದೇ ಒಟ್ಟು **28** ದಿನಗಳ ಅವಧಿಗೆ **EOT** ಪ್ರಸ್ತಾವನೆಗೆ ಅನುಮೋದನೆ ಕೋರಿ ಕಡತವನ್ನು ಮಂಡಿಸಿದೆ.

2

3) ಎಇಇ (Ynk)

Asst. Executive Engineer
Yelahanka Sub. Divisor
(BBMP Ynk. Zn)
Yelahanka, Bangalore

4) ಕ್ರಮ (ಅಂಶ)

ಷರತ್ತು (1) ರಂತೆ (3)ರಲ್ಲಿ ವಿವರಿಸಿರುವಂತೆ ಒಪ್ಪಂದದಲ್ಲಿರುವ ದಿನಕ್ಕಿಂತ ಮೀರಿ ಪ್ರತಿ ದಿನಕ್ಕೆ ರೂ 50/- ನಂತೆ ದಂಡ ವಿಧಿಸಿ EOT ಪ್ರಸ್ತಾವನೆಗೆ

Executive Engineer
Yelahanka Division
B.B.M.P. Bangalore-64

# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of Work | Construction of Additional floor to kenchenahalli samudaya bhavana in ward no-01. |
| 2 | Amount of Work Portion | Rs.49.00lakhs |
| 3 | Estimated Cost | Rs.50.00 lakhs |
| 4 | Name of Contractor | Sri T S Kothandaraju (Shree charan constructions) |
| 5 | Agreement No | EE/YNK.D/EPMT/12 /W.O/11/2023-24 DT5-3-2024 |
| 6 | No and date under which work order issued | EE/YNK.D/EPMT/12 /W.O/11/2023-24 DT5-3-2024 |
| 7 | Time limit originally fixed for completion | 120 days |
| 8 | Date of application by the contractor for granting extension of time | 03-07-2024 |
| 9 | Date of receipt of application in the sub division office | 03-07-2024 |
| 10 | Extension granted if any | |
| | i) | |
| | ii) | |
| 11 | Work carried out by the contractor during the original period stipulated in the contract | Construction of building work |
| 12 | Work carried out during 1st extension | |
| 13 | Work carried out during 2nd extension | |
| 14 | Time now applied for | 21days |
| 15 | Date of recommending time limit applied for | |
| 16 | Whether the original application of the contractor is enclosed. | yes |
| 17 | Balance of work remaining to be done | Balance work has to be done in the Time extension period, |

| | | |
|---|---|---|
| 18 | Probable time required for completion of remaining work | ~~28~~ days |
| 19 | Cost of work charged establishment charged on the work after the expairy of original period. | |
| 20 | Whether notice as per clause of contract has been issued | |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | As per the discreasion of Executive Engineer to propose for penalty. |
| 22 | Remarks of the EE with the daily rate of penalty proposed | Rs 50/- per day penalty Imposed |

Assistant Engineer

Executive Engineer
Yelahanka Division Bangalore-64

Asst. Executive Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64